BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Upgradation of Musical Fountain and other Devalopmental Works in Kempegowda Park in Ward No 04 of Yelahanka satalite Town Sub Division Annex 06 SL No 249.
2	Estimate cost / amount	Rs.100 Lakhs
3	Name Of Contractor	M/s Vinay Enterprises
4	Amount of Contractor	10285876.19
5	Agreement No.	EE(Project)/YNK Zone/AG/000037/22-23, Dt:: 09.11.2022
6	No. and date Under which the work order has been issued	EE(Project)/YNK Zone/WO/000046/22-23, Dt::09.11.2022
7	Time limit originally fixed for completion	09.08.2023
8	Date of application by the contractor for granting extension	10.08.2023
9	Date of receipt of application in the sub-division office	09.08.2023
10	Extension granted if any	YES
	1. From	10.08.2023
	2. To	13.11.2023
11	Work Carriedout by the contractor during the original period stipulated in contract	85%
12	Work carried out during the first period of extension	15%
13	Work carried out during And extension	100%
14	Time now applied for	95 Days
15	Date of recommending time limit applied	95 Days

16	Wheather the original application of contractor is enclosed	YES
17	Balance work remaining to be done	YES
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charge on the work after the expiry of original period	Rs.14657/-
20	Wheather the notice as per clause has been issued	YES
21	Report by Asst. Executive Engineer	ಗುತ್ತಿಗೆದಾರರ ಪಾಲಿಕೆಯಿಂದ ಪಾವತಿಯಾಗಬೇಕಿರುವ ಬಹುತೇಕ ಬಿಲ್ಲುಗಳು ಸ್ಥಗಿತವಾಗಿ ಆರ್ಥಿಕವಾಗಿ ತೊಂದರೆಯ ಕಾರಣ ನೀಡಿರುವುದರಿಂದ ಮಾನವೀಯ ದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	Recommendation of Executive Engieer	ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರ ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.14630/– ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಮಾನವೀಯತೆಯ ಮೇರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone